App. F. IX-4

Previous References
Army 176.38.(1.3.
Ag 270.38.

1938.39
(Army)

File No. 176.38.
Serial Nos. B-9210

Letter References.
Army 38.39-(4.7)
" & C.38.1-4,7.34.

PRESERVED

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 45

Part B for April 1939.

SUBJECT.

Improvements to the Improvement Trust Scheme at Benares.

To Army Secretariat.
No 1670-1 dt 4.4.39.

WD 0418—GPB—22,500—29-8-36

G. R. S. APP. F. III—1]

GENERAL AND REVENUE SECRETARIAT.

(Mugs)

NOTES.

File No. 176-38

FILE HEADING

Improvement of the Ghats at Benares

FROM

The Magistrate Commissioner in charge

No. C 1500/36.37 Dated 23.3.1937 Received 27.3.1937

Diary No. 1258	Enclos.	Spare copies	Serial No.

BRIEF ABSTRACT OF LETTER

With reference to Govt letter dated 1.2.1937 requesting sanction to the payment of Rs 2700 to the contractor Mr R. N. Ray for improvements executed by him to the ghats in addition to an extent of Rs 3123-2-3 and also for having the drains cleaned by the Municipality of Benares.

NOTES AND ORDERS.

W

In Govt order dated 19.12.1936 sanction had accorded, among others, to five estimates aggregating to Rs 3708-12-0 for certain additional improvements Govt Chattam at Benares, and the execution of the work has entrusted to the contractor Mr R. N. Ray of Benares. The contractor Mr R. N. Ray has now sent 4 bills aggregating to Rs 3123-2-3 in respect of the work executed by him so far. The M. C has stated

NOTES—First Sheet

WD 0283—GPB—8,750—25-1-38

2 Payment of bill for repairs to Bunder

Public File No. of 193 . General and Revenue Secretariat

that the Rly has slightly deviated from the estimate in executing some new items of works and that it is necessary to check the measurements and examine the necessity for the execution of the new items of works before making payment in full. He has therefore requested sanction to payment of Rs 2700/- to the Rly for the present, the balance being paid to him after the works are duly checked, and also to permit the Madholam Municipal Board, Honorary Supervisor of the Benares chattram to check the bills along with the bill for the remaining work for the construction of new entrance to the chattram which is still pending with the Rly.

(2) It is for consideration if the Chief Engineer may not be consulted in the matter before payment is ordered to the Rly.

3 The bills may perhaps be checked by the Chief Engineer before even the sum of Rs 2700/- is ordered to be paid. As regards the proposal to refund the Hon'y Conservator to check the final measurements, the Executive Engineer Benares may perhaps be consulted

30/3

Secy

30/3

30.3.39

Put(i) for orders

Put(ii) for orders

GENERAL SECRETARY
31 MAR 1939

General and Revenue Secretariat — File No. — of 193 . — [App. F. III—2

Serial No.

We this may be for sanction by the Chief Engineer & if the may are correctly prepared, a sum of Rs 2700 may be arranged to be paid to the Contractor through the Comptroller as suggested.

5th As regards checking the final measurements, I am not sure whether the Army Supervision & the Chattram is competent to do so. The satisfactory execution of the work has to be certified & being a lay man, he may not be in a position to give a decided opinion. But to depute an officer from here for this purpose, will entail expenditure on travelling allowances the Chief Engineer may also be consulted on this point.

2nd Movement)

by Mr Marrian 31/3
proposal may be rejected

31.3

7 Admitted G.O. Secretary & Treasurer 31/3

OFFICE OF THE SECOND MEMBER OF COUNCIL 31 MAR 1939 No. 9216

NOTE—Contn. Sheet.

WD 0544—GPB—30,000—2-9-38

File No. of 193 .

General and Revenue Secretariat

1670 - I dated 4.4.1938
The M.C
.. Cawnpore
Sanctd Rs Imprest Co-op Mt
M.C—

7

13/4

13/4

General and Secretar

of 193 .

INDIAN POSTS AND TELEGRAPHS DEPARTMENT

NOTICE.

This form must accompany any inquiry made respecting this Telegram.

Rev. Charges to pay. Rs.

Office Stamp.

18 APR. 1939

1386

Handed in at (Office of Origin)	Date.	Hour.	Minutes.	Service Instructions	Words.

TO

Recd. here at H. M.

O K BENARES 8 15-28 SIR MIRZA ISMAIL JUMAH BANGALORE

= RESPECTFULLY SOLICITING SANCTION WHAT REPAIR ETIMAT

WITH HALF ADVANCE SUBMITTED 26- TH JANUARY TO COMPLETE

BEFORE WATER LEVEL RISES = R N RAY

N.B.—The name of the Sender, if telegraphed, is written after the text.

Chand & Sons, Printers, Calcutta—5030R (B-171)—18-11-38—30,000 Bks.

Serial No.

(1) Sh Ray submitted a bill aggregating Rs. 3123-2-3 for the works executed by him to the Secretariat building. The M. C recommended sanction to pay Rs 2700 to Sh Ray, for the present pending scrutiny of the bills furnished by Sh Ray. The payment of this amount was sanctioned by the G.O. dated 4th April 1939, and Sh Ray has been informed vide. The comptroller also has intimated that the payment had already been made on the 11th April

J

R

NOTE—Contn. Sheet.

WD 0544—GPB—30,000—2-9-38

Mysore Chamarajanagar Rly.

1886

Mysore File No. 176 of 1938

General and Revenue Secretariat

by telegraphic despatch. There is no estimate pending sanction, before Govt. It appears to The telegram will be sent to the M.C. for despatch. Submitted for orders with a draft.

19/4 19.4.39

GENERAL SECRETARY. 20 APR. 1939 6257

for perusal

Sd/-

for 20/4

from Sec 20/4

1838 dated 21.4.39 9
The M.C in Mysore

Forwards the telegram for despatch

24/4

25/4

M. C. 18]
No. C 1870
8637
Enclosure letter and 4 bills.

OFFICE OF THE MUZRAI COMMISSIONER
IN MYSORE,

Bangalore, 3rd March 1939.

FROM

S. ABDUL WAJID, Esq., B.A.,
~~K. V. ANANTARAMAN, ESQ., B.A.,~~
Muzrai Commissioner in Mysore.

1258

To

J. Honpaji Gowda, Esq., B.A. (Hons.),
Secretary to the Government of His Highness
the Maharaja of Mysore.
.....General.....*Department.*

GENERAL
24 MAR
Inward

SIR,

Improvements to the Mysore Government Chattram at Benares.

With reference to your letter No.1243/Muz.17c-38-5 dated 1st February 1939 on the above subject, stating that payments might be made against works executed by the Contractor, etc., I have the honor to forward herewith 4 bills aggregating to Rs.3,123-2-3 received from Mr. R.N.Ray, Contractor, for the marginally noted items of works with his letter No.1059 dated 10-3-1939 (copy enclosed).

1) Bill for New Privy and Bathroom for pilgrims.	Rs.	209-4-6
2) Bill for servants' quarters.	..	742-15-9
3) Bill for sanitary fittings and water supply.	..	1606-6-0
4) Bill for Electric extension work.	..	564-8-0
Total:-		3123-2-3

2) Mr. Ray has slightly deviated from the estimate in executing some new items of works.

3) It is necessary to check the measurements and examine the necessity for the execution of new items of works before making payment in full.

4) I consider therefore that the payment of a sum of Rs.2,700/- only, keeping a reserve of about 10 per cent in respect of works said to have been completed, may be now made to Mr. Ray, the balance being paid after the remaining work "Entrance Gate" to the Chattram is completed and the measurements are checked and the works passed finally.

finally. I suggest that Rai Bahadur Pandit Madhoram Maniram Band, Honorary Supervisor of the Chattram, Benares, may be requested to check the final measurements, as the works are all small and it is not necessary to deputa any Officer from here for the purpose.

5) I request that sanction of Government may kindly be accorded for arranging payment of a sum of Rs.2,700/- only to Mr. Ray through the Comptroller to the Government of Mysore by telegraphic transfer to the credit of his account at the Imperial Bank of India, Benares Branch, at the cost of Mr. Ray as requested by him; and for having the bills checked by Mr. Madhoram along with the bill for the remaining work for "constructing New Entrance to the Chattram" which is pending still with Mr. Ray.

I have the honour to be,

Sir,

Your most obedient servant,

Muzrai Commissioner.

BRM.

Letter No.1059 dated 10th March 193[illegible] from [illegible] Engineer and Contractor, Benares to the Muzrai Commissioner in [illegible], [illegible].

******

In compliance with your order Ref.No.15[illegible] dated 30-12-3[illegible] I enclose herewith final bills for all works as per Govt. sanction Ref.1010-11/Muz.170-38-3 dated 19-12-1938 except Entrance gate at the Chattram extension as per details given below for favour of your early payment of Rs.3123-2-3 by demand draft.

I shall be much obliged if you please request Comptroller to the Government of Mysore to instruct the Imperial Bank of India, Bangalore to send the draft of Rs.3123-2-3 by telegraphic transfer at my cost to credit my account No.582-583 Imperial Bank of India, Benares Branch.

In the sanitary work, I have fixed two European urinal at my own responsibility to avoid absorption of nuisance in the marbled floor and tiled wall of the bath rooms. If you think I am [illegible] kindly deduct Rs.60/- and I shall remove them at my cost.

The work of the Entrance gate estimated to cost Rs.70 - - is still under construction when finished a final bill shall be submitted to you for payment.

In the total expenditure of Rs.3123-2-3, Rs.80-12-3 only excess the sanctioned estimates of Rs.3042-8-0 as per noted given in the margin of the bills for your check and pay order within this month.

\- - - - -

" Copy."

M N Bramhan.

For Muzrai Commissioner.

G. R. S. App. F VI—G 2]

SUBJECT .....

.....

.....

Diary No. of letter replied to 1258

Section Mny

File No. 176-38

Serial No. 7

General and Revenue Secretariat

( )

the 193 .

Proceedings of the Government of His Highness the Maharaja of Mysore.

Date of issue 4-4- 1939.

Signed by G.S.K.V.Dy.

Read—

Govt order No 1010-11/Mng 176-38-3 dt 19.12.1938 sanctioning among others, five estimates aggregating to Rs 3 708-12-0 for certain additional improvements to the Govt Chatram Vaikuntha at Benares and entrusting the execution of these works to the local Contractor Sh R.V. Rao.

Correspondence ending with letter No C1500/36-37 dated 23.3.1939 from the M.C. to the Standing that Sh R.V. Rao has submitted 4 bills aggregating to Rs 3123-2-3 in respect of the marginally noted works executed by him to the Govt Chatram

May this be—

(i) printed?

(ii) treated as a standing order?

(iii) published in the Gazette, English Part?

(iv) translated?

(v) placed at the disposal of the press?

(vi) published in the Gazette, Kannada Part?

Order thereon.—No.

(2)

1. Bill for new privy and Bathroom for pilgrims Rs 209-4-6
2. Bill for Servants' quarters " 742-15-9
3. Bill for Sanitary fittings and Water Supply " 1606-6-0
4. Bill for Electric extension work " 564-8-0

" 3123-2-3

(Rupees Three thousand one hundred and twenty three, annas two and pies three)

handing at Benares, and requesting
in the circumstances reported, Sanction
(i) to the payment, pro tem, of Rs 2200/- only pending
scrutiny of the bills, to Ali Raj through
the Comptroller to Govt by telegraphic
transfer to credit of his account with
the Imperial Bank of India
Benares Branch at the rate of Rs,
and (ii) for having the bills checked
by Rai Bahadur Pandit Radhakrishan
Nanikram Land, Hony. Superintendent
of the Chaukhan at Benares, along
with the bill for the remaining
work for reconstructing new Entrance to
the Chaukhan which is pending
with Ali Raj.

List of Enclosures

Note 1670-1934-4-34.

Sanctioned.

Yes / Jan 34

I. Govt Sr Papers
24/1/4

Copied by

Examined by

The above bills the bills
Comptroller

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS
THE MAHARAJA OF MYSORE

Read:-

Government Order No.1010-11/Muz.176-38-3 dated 19th December 1938 sanctioning among others, five estimates aggregating to Rs.3,708-12- for certain additional improvements to the Government Chattram building at Benares and entrusting the execution of these works to the local contractor Mr.R.N.Ray.

2. Correspondence ending with letter No.C.1500/36-37 dated the 23rd March 1939 from the Muzrai Commissioner in Mysore stating that Mr.R.N.Ray has submitted 4 bills aggregating to Rs.3,123-2-3 in respect of the marginally noted works executed by him to the Government Chattram building at Benares and requesting in the circumstances reported sanction (1) to the payment of a sum of Rs.2,700/- only pending scrutiny of the bills, to Mr.Ray through the Comptroller to Government by telegraphic transfer to the credit of his account in the Imperial Bank of India, Benares Branch at the cost of Mr.Ray and (2) for having the bills checked by Rai Bahadur Pandit Madhoram Maniram Sand, Honry. Supervisor of the Chattram at Benares, along with the bill for the remaining work for "constructing new entrance to the Chattram" which is pending still with Mr.Ray.

	Rs.	A.	P.
1. Bill for new privy and bathroom for pilgrims	209	4	6
2. Bill for servants' quarters	742	15	9
3. Bill for Sanitary fittings and water supply	1,606	6	0
4. Bill for Electric extension work	564	3	0
Total - Rs.	3,123	2	3

(Rupees Three Thousand One Hundred and Twenty-Three, Annas Two and Pies Three only)

- - - - -

ORDER NO. 1670-1/Muz 176-38-7

Dated, Bangalore, the 1st April 1939.
4

S A N C T I O N E D.

for General Secretary to Government.

To
The Muzrai Commissioner in Mysore, with the bills.
The Comptroller to Government.

S/3.

Mys 176-38-8

GENL. SEC. 1364 14. APR. 1939 MUZRAI

OFFICE OF THE COMPTROLLER TO THE GOVERNMENT
OF HIS HIGHNESS THE MAHARAJA OF MYSORE.

No. 782/B.2 *Bangalore, Dated* 12th April *1939.*

From

M. VIRARAJA URS, Esqr., B.A., B.L.,
Comptroller to the Government of
His Highness the Maharaja of Mysore,
Bangalore.

To

J.Appaji Gowda,Esq.,B.A.,(Hons),
General Secretary to Government of Mysore,
Bangalore.

GENERAL SECRETARY. 14 APR. 1939

Sir,

Adverting to Government Order No.1670-1/Muz.176-38-7 dated 1/4-4-1939 according sanction to the payment of a sum of Rs.2,700/- to Mr.R.N.Ray Engineer and Contractor, Benares by telegraphic transfer pending scrutiny of the bills in respect of works executed by him to the Government chatram building at Benares, I have the honour to state that though the bill received from the Muzrai Commissioner on this behalf was passed on the 8th instant payment to Mr.Ray by telegraphic transfer could not be arranged before 11-4-1939 as the Imperial Bank of India, Bangalore was closed on account of Easter holidays. The above fact has been intimated to Mr.R.N.Ray also.

I have the honour to be
Sir,
Your most obedient servant,

M. Viraraja Urs
Comptroller.

Submd for perusal

KR)

Appendix F G—1]

SUBJECT .....

.....

.....

Section

File No.

Serial No.

No. 1838/Aud.

Diary No. of letter replied to.....

To

The

Sir,

I am directed to forward herewith a copy, [illegible] Government Order No. 15.4.1937, [illegible] Rs. [illegible] sanctioning the [illegible] Assistants' Separation Allowance, [illegible] the estimate for [illegible] of Assistants.

I have the

honour to be

Sir,

Your most obedient

servant,

19/4

General and Revenue Secretariat

( )

the *193* .

Date of issue..... 21. 4. 39.

Signed by .....

List of enclosures.....

Copied by .....

Examined by.....

WD 0521—GPB—30,000—12-3-37

R 1939
t 33.
ISSIONER

GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

General and Revenue Secretariat

Dated, Bangalore, 20th April 1939.

No. 1838 Cul
Jamug 176.38-9

From

The General Secretary to the Government of His Highness the Maharaja of Mysore.

To

The Muzrai Commissioner in Mysore,
Bangalore.

Sir,

I am directed to forward herewith a copy of telegram dated 15th April 1939 received from Mr. R.N.Ray Engineer and Contractor, Benares requesting early sanction to the estimate for Ghat repairs at Benares.

I have the honor to be,
Sir,
Your most obedient servant,

for General Secretary to Governmen

Als.

Mur. B. (R.

29 APR. 1939
1433.

M. C. 18]
No. C 1500/36-37
21

OFFICE OF THE MUZRAI COMMISSIONER
IN MYSORE.

Bangalore, 27th April *1939*
28

FROM

S. ABDUL WAJID, Esq., B.A.,
~~K. V. ANANTARAMAN, Esq., B.A.,~~
Muzrai Commissioner in Mysore.

Dairy 176-38-10.

To

J. Appaji Gowda, Esq., B. .(Hons.),
Secretary to the Government of His Highness
the Maharaja of Mysore.
....General.....*Department.*

GENERAL SECRETARY.
29 APR. 1939

SIR,

R

With reference to your letter No.1838/Muz.176-38-9 dated 21-4-'39 forwarding a copy of a telegram dated 15-4-1939 from Mr. R. N. Ray, Engineer and Contrator, Benares, to the Dewan, requesting early sanction to the estimate for Ghat repairs at Benares, I have the honor to state that Mr. N. Lakshminarasimhaiya, Executive Engineer, who has inspected the spot, has suggested in his D.O. letter No.245E dated 4th March 1939 (copy enclosed), that the work may be taken up if the question of ownership of the land has been brought to a final settlement.

E

As the decision of the Government of the United Provinces of Agra and Oudh, regarding the acquisition of the land, is awaited (vide your letter No.118/Muz.88-38-6 dated 23-1-1939) the consideration of the question of sanctioning the estimate is proposed to be taken up after the final settlement of the question of the ownership of the land. Mr. Ray has also been informed accordingly.

Submitted for perusal. No action seems called for on this, for the present.
29.4.39.

I have the honor to be,
Sir,
Your most obedient servant,

Muzrai Commissioner

D.C. letter No.245 dated 4-3-39 from the Executive Engineer, Bangalore Division, to the Muzrai Commissioner in Mysore.

Ref:- Your D.O. letter No.C.1500/36-37 dated 15th February 1939.

Sub:- Repairs to the damaged ghat steps, Mysore Govt. Chattram, Benares.

The estimate and plan sent by Mr. R. N. Ray have been scrutinised by me and the improvements proposed are necessary. The work may kindly be ordered to be taken up if funds can be found and if the question of ownership of land has been brought to final settlement.

With regards,

"COPY"

M. N. Ramachar.

for Muzrai Commissioner.

NOTE—Contn. Sheet.

WD 0544—GPB—30,000—2-9-83